

Presentation to Riverside Park Community Association


Rail Construction Program

April 7, 2021

1

Introductions

- Michael Brossoit Stakeholder Relations, South Extension – City of Ottawa
- Amanda Thompson Program Manager, Stakeholder Relations and Communications – City of Ottawa
- Theo Tettey Project Manager, Stage 2
 Construction City of Ottawa



- Construction of a new Walkley Yard Maintenance and Storage Facility (MSF).

Rideau River Pedestrian Bridge

- Prefabricated pedestrian bridge over the Rideau River from Carleton University to the NCC lands to the south of the river (Vincent Massey Park).
- Will run parallel to the existing rail bridge over the river.
- Will connect to the Rideau River Eastern Pathway, which runs along the Rideau River.



Rideau River Pedestrian Bridge: Progress

Completed:

- Land acquisitions, permits and approvals.
- Vegetation removal for access road and site preparation.

Ongoing:

Site preparations for the pedestrian bridge.

Upcoming:

- Establish access and encasement for the existing Rideau River Rail Bridge with scaffolding and shrink wrap encapsulation.
- Support columns for the prefabricated bridge to be constructed summer 2021.



5

Rideau River Pedestrian Bridge: Impacts

- In order to prepare the site, a section of the Rideau River Eastern Pathway through the work site is being controlled by flaggers. Pathway will be flagged through the work zone, with stoppages lasting 1-2 minutes.
- The flagging operation is key to having the Rideau River Eastern Pathway remain open during site preparations. This includes the section through the work zone.
- Vincent Massey Park remains open during this work.



Mooney's Bay Station

- Existing station located south of Heron Road, west of the Airport Parkway.
- The platform will be extended to meet the requirements of the new trains.
- Multi-Use Pathway south of the station will be upgraded to Accessibility Standards and connect to the Brookfield Roundabout to the southwest.

7



Mooney's Bay Station: Progress

Complete:

- Wall construction partially complete
- Backfilling around completed walls
- Installation of underground pluming pipes

Ongoing:

- Formwork, rebar and concrete works for the wall construction.
- Backfilling and formwork, rebar and concrete for the platform.

Upcoming:

- Conduit routing installation for station utilities power and comms.
- Backfilling and slab-on grade construction
- Stair landing construction

Mooney's Bay Station: Impacts

Noise due to increased truck traffic.




Ellwood Diamond Rail Bridge

- Located South of Heron Road, East of the Airport Parkway, West of the Transitway.
- Rail-over rail bridge that will allow the South Extension line to pass over the VIA rail line where they intersect.

11





View of the Ellwood Diamond site from above the Transitway

13

Ellwood Diamond Rail Bridge: Progress

Completed:

- 8 out 9 Caissons poured.
- North abutment poured.
- Column 7 poured (on top of caisson).

Ongoing:

- Rail bridge foundation work is continuing.
- Caisson work is continuing.
- Preparations are underway for the rail bridge demolition.

Upcoming:

- Relocation of existing utilities.
- Demolition of creek bridge and Rail bridge over Transitway.
- Completion of cassion construction for elevated guideway separation.
- Pier cap, column and bearing construction.

Ellwood Diamond Rail Bridge: Impacts

- An existing segment of the Brookfield MUP closed in October. A temporary detour has been implemented and will be in place until the end of 2021.
- Impacts to the Transitway are not uncommon, with hauling operations occurring approximately once a month. Delays on the Transitway are approximately one minute, once an hour.
- Noise and vibrations due to caisson drilling. Caisson work almost complete.

15


15

Walkley Station

- A new station located south of Walkley Road, between the Transitway and Anand Private.
- The station will front onto Walkley Road east of the Transitway Station and will consist of stairs and elevators from the entrance to the platform within the fare paid zone.

Walkley Station Features

- One entrance, fronting onto Walkley Road between the Transitway and Anand Private.
- Two elevators located in the plaza, at-grade with Walkley Road.
- Bus connections to and from the Walkley bus station locations.
- 20 bicycle parking spots to allow cyclists to easily transfer from cycling to rail and vice versa.
- Passenger Pick-up / Drop-off proposed for the station, variation process is underway.





This image is an artistic representation of the Walkley Station design. The final product may not be exactly as shown.



Walkley Station Progress

Completed

- Platform footing poured.
- Crane pad for shoring wall complete.
- Drilling of piles (16 piles in total) for shoring wall complete.

Ongoing

- Formwork for footing walls currently being installed.
- · Footing walls rebar placement is nearing completion.
- Excavation at the station area is ongoing.
- Lagging installation has commenced in sequence with the station excavation.

21

21

Walkley Station Progress

Upcoming

- Complete construction of shoring wall
- Relocation of the watermain
- Complete forming and concrete pouring of platform walls
- Installation of duct banks in the platform area

Impacts at Walkley Station

- Noise.
- Traffic impacts due to increased truck movement.

23

23

Walkley Maintenance and Storage Facility (MSF)

- Located east of the rail line, between Walkley Station and Greenboro Station.
- Vehicles will be cleaned, inspected, maintained, washed, stored and operated from Walkley Yard Maintenance and Storage Facility (MSF).
- A new facility is being built to perform maintenance on the new Stadler FLIRT vehicles being procured to support the extension, as well as the existing six Alstom Coradia Lint Trains.




This image is an artistic representation of the Walkley Yards Maintenance and Storage Facility (MSF) design. The final product may not be exactly as shown.









Walkley MSF: Progress

Completed

- MSF Maintenance Building foundation work is completed.
- MSF Maintenance Building exterior envelope work is completed.

Ongoing

- Slab on grade pours are ongoing inside MSF building
- Mechanical rough in is ongoing inside MSF building.
- Interior masonry walls rough in are ongoing inside MSF building

Upcoming

Completion of concrete pouring and electrical work

29

Walkley MSF: Impacts

Increased noise due to truck traffic.